EXTENSION OF TIME PROPOSAL

1	Name of Work	Asphalting to cross roads at Babarna Badavane W.NO. 12
2	Amount of Work portion	20.00 Lakhs
3	Estimate Cost	20.00 Lakhs
4	Name of Contractor	B. Mohan Kumar
5	Agreement No	329/13-14 Dt 4/03/14
6	No. and date under which work order is issued	329/13-14 Dt. 4/03/14
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub divisin office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	80%
12	Work carried out during 1st extension	10%
13	Work carried out during 2nd extension	—
14	Time now applied for	—
15	Date of recommending time limt applied for	—
16	Wheather the original applicationof the contractor is enclosed	—
17	Balance or work remaining to be done	—
18	Probable time required for completion of remaining worl	—
19	Cost of work charged establishment charged on the work after the expairy of original period	—
20	Wheather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the dialy rate of penatly proposed.	—
22	Remarks of the EE with the daily rate of penalty proposed	746 F

AE

Asst.Executive Engineer

Executive Engineer
Dasarahalli Division
B.B.M.P

Chief Engineer
Dasarahalli Zone
B.B.M.P

Scanned by CamScanner

ಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಸಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
	ಈ ಅರ್ಜಿಯನ್ನು ದಿನಾಂಕ 15/11/16 ರಂದು ಪರಿಶೀಲಿಸಲಾಗಿದೆ. ಸಲ್ಲಿಸಿರುವ ದಾಖಲೆಗಳು ಸರಿಯಾಗಿವೆ. ಆದ್ದರಿಂದ ಅರ್ಜಿಯನ್ನು ಮಂಜೂರು ಮಾಡಲಾಗಿದೆ.
(9)	ಮಂಜೂರು

Scanned by CamScanner